



Status of the XFEL.EU Undulator Systems

J. Pflüger, European XFEL






- XFEL.EU Undulator Systems & Controls
- Undulator Segments
 - Serial Production of Undulator Segments:
 - Representative Results
- Intersections
- Summary





Undulator Systems







European XFEL Overview

Aerial View




Accelerator Layout

Tunnel Installation of SASE2 Undulator System – Final WP71 Deliverables



Downstream View



	SASE1/2	SASE3
λ_0 [mm]	40	68
Operational Gap	10-20	10-25
Range [mm]		
K-Range	3.9–1.65	9.0-4
Radiation Wavelength		
Range [nm]		
@ 17.5 GeV	0.147-0.040	1.22-0.27
@ 14.0 GeV	0.230-0.063	1.90-0.42
@ 8.5 GeV	0.625-0.171	5.17-1.15
# of Segments	35	21
System Length [m]	213.5	128.1


Undulator Control System


- Developed at XFEL.EU
- XFEL.EU guidelines & standards
- Based exclusively on industrial Automation Technology
- Using the fast EtherCAT protocol
- Hardware from Beckhoff GmbH
- Running the TwinCAT software
- The Topology reflects Hardware

EtherCAT


BECKHOFF
New Automation Technology

TWINCAT







Undulator Segments




Standard Undulator Segment Support Structure



8





■ Gap Measurement
Accuracy $\pm 1\mu\text{m}$



■ Special Attention:


1. Shear deformation and compressive deformation
2. Material pairing / Bimetallic bending
3. Four point support of girders
4. Four Motors, electronic gears
5. Forced girder guiding
6. Precision measurement of gap / Motor feedback to $\pm 1\mu\text{m}$, avoiding Abbé errors

Magnetics I: Design



- **Standard Support System with Standard Interface**
- **Different Magnet Structures may be adopted**
- **Same Material for girder and Magnet support structure: AlMg**
- **Structure is segmented into ~ 0.9m long modules + End sections**
- **Structure is clamped onto the interface**

Production of Undulator Segments



- The Focus is on Serial Production. R&D is long ago!!
- Industrial Part
 - Mechanical Support System including Local Motion Control System: 2 Suppliers




 - Magnetic Structure


 - Documentation in EDMS
- XFEL.EU Part
 - Integration: Mechanics & Magnetics @ XFEL.EU


 - Commissioning @XFEL.EU
 - Magnetic Measurement & Tuning
 - Preparation for Installation
 - Documentation in EDMS

Production Cycle: Industrial Production

11



Mechanical Support Systems



Magnetic Structures



Local Control Systems



Production @ XFEL.EU in Building 36

12

New Undulator Segments

3 climatized Magnetic Labs

Assembly Area for
Magnetic StructuresSegments waiting for
Magnetic
MeasurementsMeasured and tuned
SegmentsIncoming Magnetic
Structures from VAC


Steps @ XFEL.EU:

- Mounting of magnetic structures
- 1st Commissioning
- Magnetic Measurements & Tuning
- Preparation for Installation

Schedule:


- Total Time $\approx$ 2 Years (starting Oct/12)
- **3 Weeks/Segment !**
- $\rightarrow$ 3 Magnetic Labs needed running in parallel
- Scheduled End: Oct / End 2014

2nd Hall with 700m² for storage




Magnetic Measurements

Pole Tuning at XFEL Undulator Segments



- No Shims are used
- All errors are tuned by moving Poles
- Bipolar Field Corrections




U40: 246 pairs of poles

U68: 144 pairs of poles

B_Y and B_Z tuning is combined

B_y Field: Pole Height Tuning I

Local K-Tuning




$$K \downarrow j = e/mc \int z \downarrow j - \lambda_u/4 \uparrow z \downarrow j + \lambda_u/4 \equiv B \downarrow y(z) dz$$

Limit to 3 next neighbors

$$\Delta K \downarrow j = K \downarrow j - K = e/mc \lambda_u/2 S \downarrow j$$



$$S \downarrow j = \sum_{i=-3}^3 a_i p \downarrow j + i$$

$$S \downarrow j = mc/e 2/\lambda_u \Delta K \downarrow j$$




Local Field Change

Influence of neighbors



B_y Field: Pole Height Tuning II




16

$$\begin{aligned}
 S_1 &= a_0 \cdot p_1 + a_1 \cdot p_2 + a_2 \cdot p_3 + \dots + a_{i-1} \cdot p_i + \dots + a_{N-1} \cdot p_N \\
 S_2 &= a_{-1} \cdot p_1 + a_0 \cdot p_2 + a_1 \cdot p_3 + \dots + a_{i-2} \cdot p_i + \dots + a_{N-2} \cdot p_N \\
 S_3 &= a_{-2} \cdot p_1 + a_{-1} \cdot p_2 + a_0 \cdot p_3 + \dots + a_{i-3} \cdot p_i + \dots + a_{N-3} \cdot p_N \\
 &\vdots \\
 &\vdots \\
 S_j &= a_{1-j} \cdot p_1 + a_{2-j} \cdot p_2 + a_{3-j} \cdot p_3 + \dots + a_{i-j} \cdot p_i + \dots + a_{N-j} \cdot p_N \\
 &\vdots \\
 &\vdots \\
 S_N &= a_{1-N} \cdot p_1 + a_{2-N} \cdot p_2 + a_{3-N} \cdot p_3 + \dots + a_{i-N} \cdot p_i + \dots + a_0 \cdot p_N
 \end{aligned}$$

Tuned Poles:

U40: N =246

U68: N= 144



The Characteristic Coefficients a_i were measured for U40/U68:

- For the 3 poles next to the end 'End Poles'
- For all other poles 'Bulk Poles'
- Tuning done at the 'Tuning Gap':
U40: 14mm
U68: 16 mm



◆ **Most Poles need to be tuned**

◆ **One Tuning Step is (usually) sufficient**

B_z Field: Pole Tilt





17

- B_z is due to errors only.
- Ideal B_z trajectory 2nd Field Integral is a Null line
- Correction by Tilting Poles







	λ_0 [mm]	Tuning Gap [mm]	Tilt Kick Signature [Tmm/mrad]
U40	40	14	0.0127
U68	68	16	0.0325


Pole Tuning: U68-X003-N001 @ Gap=16mm



Another U68: U68-X048





U68-X003 / X004: Comparison of Gap dependent Results




20

Transverse Overlap








K-Parameter

Longitudinal Overlap / Phase Jitter




	Specs	Result
Operational Gap Range [mm]	10-25	---
B_0 @ 10mm Gap [T]	1.69	1.66
K @ 10mm Gap	10.5	9.3
RMS I_{2y} [Tmm^2]	< 210	< 90
RMS I_{2z} [Tmm^2]	< 100	< 70
Phase Jitter [$^\circ$]	< 8	< 8



Pole Tuning : U40-X044-K004 @ Gap=14mm



U40-X044 / X004: Comparison of Gap dependent Results




Transverse Overlap




K-Parameter

Longitudinal Overlap / Phase Jitter





	Specs	Result
Operational Gap Range [mm]	10-20	---
B_0 @ 10mm Gap [T]	1.14	1.13
K @ 10mm Gap	4	3.9
RMS I_{2y} [Tmm ²]	< 100	< 50
RMS I_{2z} [Tmm ²]	< 100	< 40
Phase Jitter [°]	< 8	< 7

Comparison of Magnetic Results




- Measurement Results be independent of the Bench → Comparison of Measurements done at all labs
- Influence of low temperature exposition



Further Plans: Influence of Transport Conditions to Osdorfer Born

Present Status of Production



24

Status of Undulator Production August 22, 2013

■ Delivery Status:


- 64 Support Systems
- 54 Magnet structures

■ Prepared for Measurements: 48


■ Waiting for magnetic measurements: 10 Segments

■ Measured, tuned, ready for Installation: 38 → Magnetic Length: 190m


■ Scheduled End of Production: 12 / 2014



Intersections




SASE2 Type Intersection






Phase Shifter Prototypes by IHEP Beijing


27



- Period length: 55mm
- Gap range: 10.5 to $\approx >100$ mm
- Max. Phase Integral @ gap 10.5mm : $\geq 23400 \text{ T}^2\text{mm}^3$
- **1st Hor/Ver Field Integral Tolerance: $\pm 0.004 \text{ Tmm}$**
- **Dynamic Operation without retuning!**
- 2nd Hor/Ver Field Integral Tolerance: $\pm 67 \text{ Tmm}^2$
- Phase adjustment accuracy: $\pm 10^\circ$ (5°)
- Min. Gap precision for 5/10° at SASE1/2 $\pm 15/30 \text{ } \mu\text{m}$

1st Phase Shifter Prototype

Summary



- Production of Undulator Segments in full Swing
 - Industrial Production is well in Schedule
 - Magnetic measurements & Tuning @XFEL.EU being ramped up
 - Magnetic Measurements & Tuning:
 - Methods and techniques work fine
 - 38 Segments tuned to Specs → “Ready for Installation”
- Intersections:
 - Phase Shifter Prototypes in Specs
 - All Components are in production
- Production of Undulator Systems in schedule!

XFEL.EU Undulator Systems Group, WP71



WP71 Status March 3, 2013, left to right:

Yufang Yang, Suren Karabekyan, Xiaoyu Li, Georg Deron, Yuhui Li, Bora Ketenoglu, Uwe Englisch, Joachim Pflüger, Andreas Beckmann, Sonia Utermann, Martin Knoll, Majid Bagha-Shanjani, Fredrik Wolff-Fabris, Hongxian Lin, Karl-Heinz Berndgen, not shown: Mikhail Yakopov

The End

